



**CHICAGO DEPARTMENT OF TRANSPORTATION  
CHICAGO PARK DISTRICT  
WARD 49- SHORELINE STABILIZATION CONSTRUCTION UPDATE  
DECEMBER 3, 2019**

# STORM DAMAGE-OCTOBER 31 2019, JUNEWAY BEACH



# STORM DAMAGE-OCTOBER 31 2019, JUNEWAY BEACH



# STORM DAMAGE-OCTOBER 31 2019, ROGERS BEACH



# STORM DAMAGE-OCTOBER 31 2019, ROGERS BEACH



# STORM DAMAGE-OCTOBER 31 2019, HOWARD BEACH



# STORM DAMAGE-OCTOBER 31 2019, HOWARD BEACH



# STORM DAMAGE-NOVEMBER 11 2019, ROGERS BEACH







# STORM DAMAGE-NOVEMBER 11 2019, HOWARD BEACH



# ONGOING STABILIZATION-JUNEWAY BEACH






LOCATION MAP



PLAN

# ONGOING STABILIZATION-JUNEWAY BEACH



## **ONGOING STABILIZATION-JUNEWAY BEACH CONSTRUCTION SCHEDULE AND SCOPE**

- Construction began on November 18, completed December 2 (contractor currently demobilizing from the site)
- Restoration of parkland will be with topsoil and sod (when weather permits) and tree planting (Park District)
- Construction fencing to stay up until spring 2020, while erosion control measures are installed and sod established

# ONGOING STABILIZATION-JUNEWAY BEACH



## ONGOING STABILIZATION-JUNEWAY BEACH



## ONGOING STABILIZATION-JUNEWAY BEACH



## ONGOING STABILIZATION-JUNEWAY BEACH






# ONGOING STABILIZATION-JUNEWAY BEACH



# ONGOING STABILIZATION-JUNEWAY BEACH


## QUANTUM DEE PROTECTED DURING CONSTRUCTION






## **ONGOING STABILIZATION-HOWARD BEACH CONSTRUCTION SCHEDULE AND SCOPE**

- Construction began on December 2 (mobilization), to be completed in approximately 4-5 weeks, weather dependent
- Restoration of parkland will be with topsoil and sod, and tree planting (Park District)
- Beach area at the south end will be preserved
- Construction fencing to stay up until spring 2020, while erosion control measures are installed and sod established

# ONGOING STABILIZATION-HOWARD BEACH




# ONGOING STABILIZATION-HOWARD BEACH



## **ONGOING STABILIZATION-ROGERS BEACH CONSTRUCTION SCHEDULE AND SCOPE**

- Construction scheduled to begin late December/early January, after completion of Howard work
- Duration will be approximately 4-5 weeks, weather dependent
- Restoration of parkland will be with topsoil and sod, and tree planting (Park District)
- Beach area at the north end will be preserved
- Construction fencing to stay up until spring 2020, while erosion control measures are installed and sod established

# ONGOING STABILIZATION-ROGERS BEACH



PLAN

